



Current status and future plans of KoBRA

추경호, 편성재, 이광복, 곽민식, Charles Akers, 김미정, 김재천, 김동건, 이청수, 함철민, 신태수
Experimental System Team, RISP (2023.5.17)





Low Energy Experimental Facilities at RAON

Low energy experimental hall B





Low energy experimental hall A




Goal: Construction of **multi-purpose experimental instrument** using stable or RI beams for studies of the **nuclear structure** and **nuclear astrophysics**, in the energy range of about 1 – 40 MeV/u

- ❖ RI beam productions at a few MeV/u and at about 20 – 40 MeV/u using a stable ions from ECR ion source
- ❖ Recoil mass separator at less than few MeV/u for direct measurements of radiative-capture cross, using a RI from ISOL facility (future plan)






RI beam production for study of nuclear astrophysics in the energy of few MeV/u like CRIB.




RI beam production for studies of nuclear structure & nuclear reaction in the energy of 20 – 40 MeV/u for $A < \text{about } 40$ like RIPS.




Magnetic rigidity	0.25 – 3.0 Tm
Angular acceptance	80 mrad (H) 200 mrad (V)
Momentum acceptance	8%
Momentum resolving power at F1	2100 at 2 mm beam size
Mass resolving power (with Wien filter)	750 at 2 mm beam size
Beam swinger	up to 12 degree for 3 Tm
High order correction	up to 4 th order
Degrader at F1	Homogeneous


After adding Stage2,
RI Beams from ISOL facility



Recoil spectrometer for study of nuclear astrophysics in the energy of < few MeV/u like SECAR or DRAGON.

DRAGON/TRIUMF







$$mv/q = B\rho = B\rho_0 [1 + (x_{F1} - M x_0)/D]$$

$$v = \text{Total length} / \text{TOF}$$

$$\text{Nuclear charge: } Z \sim \Delta E^{1/2} v$$



Z is determined by measuring ΔE and **TOF**

m/q is determined by measuring x_{F1} and **TOF**



❖ 2013 – April 2014

- Primitive optics design



J. Park (student), Y.K. Kwon

- International collaborators

S. Kubono (RIKEN)


S. Kato (Yamagata Univ.)

G.P.A. Berg (Notre Dame Univ.)




G.A. Souliotis (Athens Univ.)

❖ April 2014 – October 2016

- Optics design was finalized
- Magnet designs were finalized
- Beam dump design was finalized
- Radiation shielding structure was finalized
- Conceptual design of vacuum was done



Stage 1



K. Tshoo, J. Park (student), M.S. Kwag (student)

❖ Mar 2014 – Aug 2017


- Beam diagnostic detectors were developed and tested:
 - PPACs, Plastic & silicon detectors
- Detector DAQ system were developed



K.B. Lee, Charles Akers, J.H. Park, E.H. Kim

❖ February 2017 – March 2019

- Basic design of KoBRA control system was done



M. Kim

❖ May 2017 – December 2018

- Purchasing procedure (Contracted on December 2018)

HANMAC (Korea)
Project management

DANFYSIK (Danmark)
Project management
Designs of all magnets
Productions of bending magnets and swinger

KR TECH (Korea)
Productions of quadrupole and sextupole magnets

VITZRO TECH (Korea)
Designs and productions of diagnostic chambers, beam pipe, beam dump, and etc

K. Tshoo


❖ 2015 – December 2019

- All the detailed requirements of Experimental Hall A/B were discussed with the Facility Construction & Infrastructure Division



K. Tshoo

Installation TEST of radiation shielding blocks (Low Energy Experimental Hall A)




FAT (Factory Acceptance Testing) finished



Delivering started at July 2020





KoBRA Installation



Positioning

E1 (KoBRA) F2-F3 section


2020.09



Positioning

E1 (KoBRA) F1 section

2020.11



Vacuum pipe installation

E1 (KoBRA) F1 section


2020.11



Assembling


E1 (KoBRA) F1 section

2020.11





KoBRA Installation






KoBRA Installation





KoBRA Installation




He leak test of beam dump chamber



Vacuum test

KoBRA F0 section (Beam Transport Room 1)

2020.12



Vacuum test

E1 (KoBRA) F1 section


2020.12




Commemorative photo


E1 (KoBRA) F1 section

2020.12



Radiation Shielding
Block installation





Cable tray & Cable installation



Low power target Installation


2021.01



Cables & Cable tray delivering

E1 (KoBRA) F2-F3 section

2021.02



Connecting cooling lines

F0

KoBRA F0 section (Beam Transport Room 1)

2021.03



Installing Cable tray

F1

E1 (KoBRA) F1 section

2020.03




Power cable Wiring



F3


E1 (KoBRA) F2-F3 section

2020.03






Control system installation






Detector & DAQ system installation

Silicon detector array for Nuclear Astrophysics study at KoBRA (SNACK)







Completion of
Installation:
30 June, 2021




Magnets & Beam tune




Vacuum (gate valves, gages, pumps)




Beam dump












Detector Gas control (PPAC)




Production target






	Beam Time	$^{40}\text{Ar}^{9+}$ Beam	Att.	purpose	Detector	Priority
1	24×3 h	100 μsec , 1 Hz	-	KoBRA tune(1.95 Tm), Detector/electronics tune, detector calibration with ^{40}Ar and very low intensity of light RI beams	Halo	1
2	24×0.5 h	100 μsec , 1 Hz	-	KoBRA tune (1.75 Tm) for production of heavy RI beam	Halo	1
3	24×2 h	100 μsec , 1 Hz	-	RI beam production for 1.75 Tm	Halo	1
4	24×4 h	100 μsec , 1 Hz	-	Magnetic rigidity scanning for RI production cross section measurement	Halo	1
5	24×0.5 h	100 μsec , 1 Hz	-	KoBRA tune with Swinger for 1.75 Tm	Halo	2
6	24×0.5 h	100 μsec , 1 Hz	-	RI beam production for 1.75 Tm with Swinger	Halo	2
7	24×3 h	100 μsec , 1 Hz	-	RI beam fast timing γ -ray spectroscopy for 1.75 Tm (CENS)	KHALA+Halo	-
8	24×1 h	100 μsec , 10 Hz	10^{-2}	KoBRA tune for ^{40}Ar beam transport		1
9	24×1 h	100 μsec , 10 Hz	10^{-2}	CENS detector tune		1
10	24×2 h	100 μsec , 10 Hz	10^{-2}	$^{40}\text{Ar}(d,p\gamma)$ reaction experiment (KoBRA Team)	Halo	1
				$^{40}\text{Ar}(p,2p)$, Fast time measurement of ^{39}Cl (CENS)	KHALA	1
11	24×2 h	100 μsec , 10 Hz	10^{-2}	Activation method in inverse kinematics for astrophysical studies (CENS)	HPGe/ CH_2 Al foil	1
12	24×3 h	100 μsec , 10 Hz	10^{-5}	$^{40}\text{Ar}+p$ and $^{40}\text{Ar}+d$ elastic scattering studies (CENS)	STARK	2



(F3) SNACK detector




(F3) RISP Halo & CENS KHALA detectors



Plan	2022				2023			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4
SCL3			Beam commissioning (0.7 – 20 MeV/u)			⁴⁰ Ar Beam	maintenance	ISOL Beam
KoBRA	Tests, Improvements, Preparing to commissioning experiment					⁴⁰ Ar beam Commissioning	maintenance	ISOL Beam Commissioning
NDPS	Installation & Test				Tests, Improvements, Preparing to commissioning experiment			
					2024			
					Q1	Q2	Q3	Q4
SCL3					ISOL Beam	Proton beam	maintenance	Beam service to Users & experiments
KoBRA					ISOL Beam Commissioning	maintenance		
NDPS					Proton beam Commissioning		maintenance	


- ❖ We finished installing KoBRA at the end of June 2021, and tested a beam transportation using 5.4 MeV α source.
- ❖ All of devices consisting of KoBRA are being still improved by reflecting the issues obtained from the α source test.
- ❖ We are now preparing to the beam commissioning experiments together with IBS CENS.
- ❖ We have a plan to perform several experiments using stable ion beams from SCL3 in 2023, and will provide Rare Isotopes Beams for users in 2024.









Thank you for your attention!





Radiation analysis



Radiation analysis

